Extension of tender period proposal for the contrct works which did not completed within due date		
1	Name of Work	Providing rain water harvesting in ward No. 18
2	Estimated cost and sanction No and date	Rs. 1.00 lakhs EE(P)E/AE/102/11-12, dt::4/7/2011
3	Tender amount	Rs 99,868.00
4	Name of the contractor	K.Thyagaraj
5	Work Order No and Date	EE(P)E/AE1/Wo/69/11-12, dt:28/10/2011
6	Agrement No. and date	EE(P)E/AE/69/11-12, dt: 28/10/2011
7	Time fixed for completion	one months
8	Date of application of contractor requesting for extension	3/5/2013
9	Date of receipt of application in Sub-division	3/5/2013
10	Whether time extended	Yes
11	Progress achieved by the contractor during the original period.	
	Programme	
	1/4 time	
	1/2 time	50% work executed
	3/4 time	
12	Completed Rs. During tender period.	Rs 90,000.00
13	Upto date progress till date	Completed
14	Date of starting the work	28/10/2011

15	Date of completion of work as per agreement.	27/12/2011
16	Date of completion of work	27/12/2011
17	Progress achieved during first extension	completed
18	Progress achived during second extension	**
19	Time extension for which are applied	18 months
20	Time extension for recommended	18 months
21	Whether original application of contractor enclosed	yes
22	The balance work to be executed	yes
23	Approximate time required for completion of work.	**
24	Work charge establishement expenditure incurred after expiry of the due date of completion.	**
25	Whether notice issued as per clause 2 of agreement if so no. and dare	**
26	Whether replay received if so what action contractor taken on the reply.	**
27	Rate of fine recommended by the Assistant Executive Engineer	Only Rs 1000/- fine recommended.

Note ಮಾನ್ಯ ಆಯುಕ್ತರವರ ಸುತ್ತೋಲೆ ಸಂಖ್ಯೆ ಆಯುಕ್ತರು/ಪಿ.ಆರ್/ಸಿ1–186/2015–16, ದಿ:12/6/2015. ರಂತೆ ಸದರಿ ಕಾಮಗಾರಿಗೆ ದಂಡ ವಿಧಿಸಿರುವ ಬಗ್ಗೆ ದೃಢೀಕರಿಸಲಾಗಿದೆ.

Executive Engineer(Project)East
Bruhat Bangalore Mahanagara Palike